



Date: 19th July 2021 **Author:** Selwyn Pohoiwi **Project:** Lennox Street Upgrade
TMD Number: OP 242 **MUTCD Release Date:** NOVEMBER 2020 **Based on MUTCD Supplement Figure:** 5-1.28
TGS: SGQ- LENNOX STREET - 3001 - 2021 **Stage:** Four Of Four **Section:** North - Churchill Street
Works Times: 0700 - 1800hrs

Comments:

- Works to include Lennox Street Road Construction
- This Section one way traffic for this section of project
- Workman Signage To be closed when works not in progress and aftercare displayed.
- Consider taking part car parking after hours for extra safety if required
- Area to be left at 40k when works not in progress with workman signage removed Refer to aftercare notes
- Access to driveways to be maintained & Monitored.

Posted Speed

Table 4.2 – Value of dimension D

Selected	Speed limit* (km/h)	Dimension D (m)
	40 or less	5 to 10
✓	50	10 to 15
	60	15 to 45
	70, 80	60 to 80
	90, 100	80 to 100
	110	100 to 120

NOTE: The permanent Posted Speed Limit on the section of road subject to roadwork before commencement of roadworks.

Legend

- 700mm Cones Or Bollards
- Work Area

AFTERAFTER HOURS NOTES

- *Cones Or Bollards to be moved to allow extra road width if possible
- *Barricading around hazardous areas
- *Close Workman Signage and leave speed displayed as shown
- *Where Hazards exist on road consider stone damage as shown

