

REQUEST FORM APPLICATION FOR OFF MAINTENANCE AND OFF MAINTENANCE INSPECTION DEVELOPMENT & PLANNING

| Application Details | ı | | | |
|--|------------------------------------|---------------------|---------------|-----------------------|
| Application Number: | | | | |
| Development/Project Name: | | | | |
| Stage Number: | | | | |
| Requested Date/Time for Off -Maintenance inspection: *Minimum one week's notice required | | | | |
| Required Council Departments: | ☐ - Development Engineering | ☐ - Open S | inace & | Environment |
| | | ☐ - Infrastr | | |
| | | \square - Other - | | |
| Property Details | | | | |
| Real Property Description: | | | | |
| Address: | | | | |
| Project Details | | | | |
| Principal Contractor's Name & Company: | | | | |
| Principal Contractor's Phone: | | | | |
| Representative Engineer's Name & Company: | | | | |
| Representative's Engineer Phone: | | | | |
| Incomplete Works Finished On-Site (Please Provide Details) | | | | |
| This form must be fully completed and accomp | anied by the following when making | g an Off Ma | - aintenan | ce request: |
| Requirement | Comments | | | Provided |
| 1. On-Maintenance Inspection successfully | | | | Yes No |
| completed including Council's On- | | | | Not Applicable |
| Maintenance inspection checklist <u>fully</u> completed and inspection report sheet. – | | | | |
| Approval attached or the Council Ref | | | | |
| Number. | | | | |
| 2. Payment of re-inspection fees — Copy | | | | Yes No |
| attached | | | | Not Applicable |
| Request for release of maintenance security bond – Request attached. | | | | Yes No Not Applicable |
| Security bond - nequest attached. | | | | Пиот Аррисавіс |
| I hereby certify that the information contained within this application (including the information contained in the attachments) is complete and correct in all particulars. | | | | |
| Consultant's/Developer's Name: | | | | |
| Engineering Assessing Officer: | | | Date: | |
| Signature: | | | | |

Advice Note: Additional re-inspection fees may apply if required as per Schedule of Fees and Charges 23/24.

PO Box 1943, Torquay Q 4655



ITEMS TO BE CHECKED ON-SITE BEFORE LODGING THIS FORM

| ltem | Verification (Yes/No/NA) | Comments |
|--|-----------------------------|----------|
| STORMWATER DRAINAGE SYSTEM | (Tes/No/NA) | Comments |
| a. Pipework has been visually inspected and is satisfactory, | ☐ Yes ☐ No | |
| i.e., | Not Applicable | |
| o free of debris and siltation | | |
| o pipe joints satisfactory with no deflection or movement | | |
| o no visible sign of trench subsidence | | |
| no exposed reinforcing steel to cut pipe ends. | | |
| b. Gully pits and manholes have been visually inspected and | ☐ Yes ☐ No | |
| are satisfactory, i.e., | Not Applicable | |
| o no ponding | | |
| no excessive cracking or distress of reinforced concrete | | |
| works | | |
| o clear of silt and debris | | |
| o all mortar is in place, no excessive spalling, flaking or | | |
| cracking. | | |
| no visible sign of subsidence. | | |
| WATER QUALITY | | |
| a. Water Quality Structures have been visually inspected and | Yes No | |
| are satisfactory, i.e., | Not Applicable | |
| free of debris and siltation | | |
| no cracking or distress of concrete at fixing points | | |
| fasteners are secure. | | |
| structures have not misaligned due to excessive loads. | | |
| no corrosion at any location evident | | |
| LANDSCAPING | | |
| a. Landscaping has been provided for a minimum 13-week | Yes No | |
| period and is in an acceptable condition for handover to | Not Applicable | |
| Council. | | |
| b. Have the street and smart trees been planted on-site | Yes No | |
| | Not Applicable | |
| ALLOTMENT DRAINAGE | | |
| a. Concrete catch drains have been visually inspected and are | Yes No | |
| satisfactory, i.e., | Not Applicable | |
| clear of silt and debris | | |
| no damage or cracking | | |
| o overland flow path profile maintained. | | |
| EARTHWORKS/SITE WORKS | | |
| a. All batter slopes stable and no distress exhibited. | Yes No | |
| | Not Applicable | |
| EROSION AND SEDIMENT CONTROL | | |
| a. Site has been visually inspected and has no obvious signs of | Yes No | |
| erosion or sediment deposits and has achieved 80% grass | Not Applicable | |
| cover. | | |
| b. Erosion and sediment control measures no longer required | Yes No | |
| have been removed and rehabilitation works completed. | Not Applicable | |



| ROADWORKS | |
|---|------------------|
| 1101101110 | |
| a. Road pavement has been visually inspected and | |
| satisfactory, i.e., | ☐ Not Applicable |
| no damage to Wearing Course | |
| o no ponding | |
| o clear of siltation and debris | |
| o tabledrains clear of silt and debris | |
| b. Kerb and channel has been visually inspected and is | Yes No |
| satisfactory, i.e., | Not Applicable |
| no excessive cracking or distress to concrete works | |
| o no ponding | |
| o service conduit markers ok | |
| o no differential settlement or dislocation of pavement | |
| surface and concrete kerb and channel. | |
| c. Linemarking and road signage satisfactory. | Yes No |
| | ☐ Not Applicable |
| MISCELLANEOUS | |
| a. Footpaths and concrete works satisfactory. | Yes No |
| | Not Applicable |
| b. Bikeways and associated works satisfactory. | Yes No |
| | Not Applicable |
| c. Street name signage and speed limit satisfactory. | Yes No |
| | Not Applicable |
| d. Alternative pavement surfacing (e.g., pavers, stamped | Yes No |
| concrete) is satisfactory. | Not Applicable |
| e. Street lighting has been installed and is operating as per | Yes No |
| the approved design. | ☐ Not Applicable |
| OTHER MATTERS | |
| a. Specific matters in relation to the site. | Yes No |
| | Not Applicable |