

**Comments:**

- Works To Include: Water Main Upgrade & Associated Roadworks
- Works to take place between - 1800 - 0600hrs
- Workman signage to be closed when works not in progress
- Any conflicting signage to be covered whilst speed reductions in place
- All hazardous areas to be barricaded off at all times.
- Footpath shall be open with clearly designated pedestrian routes at all times and risk assessed at daily prestart meeting

